



**St. Elisabeth Primary School**



**PROGRESS: 07.12.2010**

Site:	St. Elisabeth Primary School
Client:	City Council of Nairobi
Contractor:	Zakhem Construction Ltd.

**Measures:**

New Constructed Classrooms:	40 Classrooms
New Ancillary Facilities:	Administration incl. Teachers Room, 5 Offices, Library, Computer Room, Multipurpose Hall, Teachers Toilets; Toilets for Boys and Girls; Kitchen Building, Sport grounds (1x Football, 1x Basketball, 1x Volleyball), Boundary Wall, Gate House

Progress of Works:	~ 90%	(07.12.2010)
Amended contract period:	385+574 days	(137 weeks)
Commencement date:	11.10.2007	(CW 41/ 2007)
Current delay:	196 days	(28 weeks)
Time elapsed:	1155 days	(165 weeks)
Estimated completion date:	30.03.2011	(CW 13/ 2011)