



**04 Baba Dogo - Kassarani Division**

November 2007

**Intended Measures:**

**Demolition:** n.a.  
**Rehabilitation:** n.a.  
**New Construction:** 500 m Boundary Wall

	<b>CURRENT STATE</b>	<b>OBJECTIVE</b>		
	<b>Catchment Area</b>	Baba Dogo	Baba Dogo	
	<b>Population</b>	30,000	30,000	
	<b>Established as</b>	formal	formal	
	<b>Total Classrooms</b>	37	37	
	<b>Enrolement / Pupils</b>	1840	1840	
	<b>Teachers</b>	36	36	
	<b>Ratio Teach./Pupils</b>	1/51	1/51	
				
	<b>Toilets Girls/Boys</b>	29 / 26+urinal	29 / 26+urinal	
	<b>Administration</b>	yes	yes	
	<b>Library/ Computer</b>	yes/no	yes/no	
	<b>Multi Purp. Hall</b>	no	no	
	<b>Kitchen</b>	yes	yes	
	<b>Sportfield</b>	yes	yes	
	<b>Plot Size</b>	18.000m2	18.000m2	
	<b>Buidling Package</b>	2	2	
	<b>Costs:</b>	Estimated	Final	
	Construction Works	58.140 €	56.833 €	
	Furniture	0 €		
	Didactic Material	0 €		
	Others	0 €		
	<b>Total</b>	<b>58.140 €</b>	<b>56.833 €</b>	

Existing Situation Sept. 2007

Practical Completion 21.04.2008