



Wangu Primary School



Site impression (28.06.2010)

PROGRESS: **25.06.2010**

Site:	Wangu Primary School
Client:	City Council of Nairobi
Contractor:	Channa Construction Ltd.

Measures:

New Construction:	Kitchen Building
Rehabilitation Classrooms:	34 Classrooms
Rehabilitation Ancillary Facilities:	Administration Building, Multipurpose Hall, Teachers Toilets; Toilets for Boys and Girls; Boundary Wall, Gate House

Progress of Works:	100%	(25.06.10)
Amended contract period:	385+329 days	(102 weeks)
Commencement date:	12.05.2008	(CW 20/ 2008)
Total final delay:	63 days	(CW 25/ 2010 - 9 weeks)
Time elapsed:	777 days	(111 weeks)
Practical completion date:	25.06.2010	(CW 49/ 2009)

Substantial Completion

Substantial Completion was certified by a PIU technical delegation the 25.06.2010.