



## NGEI PRIMARY SCHOOL



External view from sportfield

### Progress

**27.05.2010**

|             |                             |
|-------------|-----------------------------|
| Site:       | Ngei Primary School         |
| Client:     | City Council of Nairobi     |
| Contractor: | China Jiangsu International |

### Measures:

|                                      |   |
|--------------------------------------|---|
| New Constructed Classrooms:          | 32 Classrooms   |
| Rehabilitation Classrooms:           | 3 Classrooms  |
| New Ancillary Facilities:            | Multipurpose Hall, Stage and Backstage; Kitchen Building, Sportgrounds (1x Football, 2X Basketball, 2x Volleyball, Table Tennis), Boundary Wall, Gate House |
| Rehabilitation Ancillary Facilities: | Administration, Library; Computer Room, Teachers Toilets; Toilets for Boys and Girls  |

|                            |              |               |
|----------------------------|--------------|---------------|
| Progress of Works:         | 100%         | (27.05.10)    |
| Amended contract period:   | 458+164 days | (88 weeks)    |
| Commencement date:         | 05.09.2008   | (CW 36/ 2008) |
| Total final delay:         | 32 days      | (4 weeks)     |
| Time elapsed:              | 654 days     | (93 weeks)    |
| Practical completion date: | 27.05.2010   | (CW 21/ 2010) |

### Substantial Completion

Substantial Completion was certified by a PIU technical delegation the 27.05.2010.