





**05 James Gitchuru - Embakassi Division**

December 2008



**Intended Measures:**

**Demolition:** n.a  
**Rehabilitation:** 30 Classrooms, Administration Building, Multi Purpose Hall, Toilet Block and connection to Sewer System;  
**New Construction:** Kitchen, Football Field, Volleyball Field, Basketball Field, Landscaping and 500 m Boundary Wall



	CURRENT STATE	OBJECTIVE
	<b>Catchment Area</b> Dandora Ph.II	Dandora Ph.II
	<b>Population</b> 150,000	150,000
	<b>Established as</b> formal school	formal school
	<b>Total Classrooms</b> 27	30
	<b>Enrolement / Pupils</b> 1616	1500
	<b>Teachers</b> 27	30
	<b>Ratio Teach./Pupils</b> 1/60	1/50
		

Existing Classroom Nov. 2007

Classroom 24.12.08

	<b>Toilets Girls/Boys</b> 13 /13+urinal	22/ 12+urinals	
	<b>Administration</b> yes	8 rooms	
	<b>Library/ Computer</b> non	yes/no	
	<b>Multi Purp. Hall</b> yes	100 m2	
	<b>Kitchen</b> 50 m2	225 m2	
	<b>Sportfield</b> yes	11.000 m2	
	<b>Plot Size</b> 36.850m2	36.850 m2	

Existing Situation Nov. 2007

	<b>Buidling Package</b> 3	3	
	<b>Costs:</b> Estimated	Final	
	Construction Works	0 €	540.00 €
	Furniture	0 €	110.000 €
	Didactic Material	0 €	10.000 €
	Others	0 €	
	<b>Total</b>	<b>0 €</b>	<b>660.000 €</b>

Existing Situation Nov. 2007

Kitchen 24.12.08