



08 Kinyanjui Road (Giggagi Kwangare) - Dagoretti Division

December 2008

Intended Measures:

Demolition:	Existing Toilet Block
Rehabilitation:	10 Classrooms, Administration and connection to Sewer System;
New Construction:	24 Classrooms, Kitchen, Administration Building, Multi Purpose Hall, 2 N°Toilet Blocks (56 Toilets), Football Field, Volleyball Field, Basketball Field, Landscaping and 300 m Boundary Wall



	CURRENT STATE	OBJECTIVE
Catchment Area	Gichaggi	Gichaggi
Population	40,000	40,000
Established as	formal school	formal school
Total Classrooms	20	33
Enrolement / Pupils	1540	1700
Teachers	20	34
Ratio Teach./Pupils	1/77	1/50



Toilets Girls/Boys	12 / 12+urinal	22 / 14+urinals
Administration	yes	6 rooms
Library/ Computer	non	2 rooms
Multi Purp. Hall	non	360 m2
Kitchen	yes	225 m2
Sportfield	non	1800 m2
Plot Size	16.178 m2	16.178 m2



Existing Situation Nov. 2007

Buidling Package	4	4
Costs:	Estimated	Final
Construction Works	0 €	1.060.000 €
Furniture	0 €	135.000 €
Didactic Material	0 €	10.000 €
Others	0 €	
Total	0 €	1.205.000 €

on hold

because no budget has been made available